



## Preoperational Checklist for Structures

Form must be attached to the Warranty Registration Form located at <https://dealers.aggretek.com/limited-warranty-registration/>

**IMPORTANT**

Warranty will be void if this registration is not returned within ten (10) day after the equipment is put into service.

Date Put Into Service	Hours on Unit	Sale <input type="checkbox"/>	Lease <input type="checkbox"/>	Rental <input type="checkbox"/>	Unit Serial Number	Engine Serial Number
Job Order	Dealer Order Number			Unit Model Number	Engine registered with manufacturer <input type="checkbox"/>	
Dealer Name	Dealer Signature			City	State	Zip
Owner/Lessee	Signature			City	State	Zip
Owner/Lessee Address	Phone Number	E-Mail				Title

## NOTICE

Complete the Preoperational Check as part of warranty registration. Complete the pre-operational check any time equipment moves to a new site, changes renters, or has been in storage for an extended period. Check each component to insure that it is in operational condition. This check should include, but not be limited to the following items listed below.

Mark the appropriate yes/no column indicating that the following items have been checked or reviewed.

<u>Preoperational Checks</u>	<u>Okay</u>	<u>Adjust</u>	<u>Operational Checks</u>	<u>Okay</u>	<u>Adjust</u>
1. Appearance/ Paint	<input type="checkbox"/>	<input type="checkbox"/>	1. Vibration	<input type="checkbox"/>	<input type="checkbox"/>
2. Structure			a. Structure	<input type="checkbox"/>	<input type="checkbox"/>
a. Installation complete per drawing	<input type="checkbox"/>	<input type="checkbox"/>	b. Walkways	<input type="checkbox"/>	<input type="checkbox"/>
b. Top of steel level	<input type="checkbox"/>	<input type="checkbox"/>	c. Equipment	<input type="checkbox"/>	<input type="checkbox"/>
c. Fastener properly torqued	<input type="checkbox"/>	<input type="checkbox"/>	d. Foundation	<input type="checkbox"/>	<input type="checkbox"/>
3. Walkways and handrails			e. Start-up/Shut down	<input type="checkbox"/>	<input type="checkbox"/>
a. All handrails installed	<input type="checkbox"/>	<input type="checkbox"/>			
b. Proper toe kicks	<input type="checkbox"/>	<input type="checkbox"/>			
c. Fasteners proper torqued	<input type="checkbox"/>	<input type="checkbox"/>			
d. Platform handrail 42" height	<input type="checkbox"/>	<input type="checkbox"/>			
e. Stairway handrail 30" - 37" height	<input type="checkbox"/>	<input type="checkbox"/>			
4. Equipment					
a. Conveyor installation	<input type="checkbox"/>	<input type="checkbox"/>			
b. Screen installation	<input type="checkbox"/>	<input type="checkbox"/>			
c. Crusher installation	<input type="checkbox"/>	<input type="checkbox"/>			
d. Chute work installation	<input type="checkbox"/>	<input type="checkbox"/>			
e. Other equipment installation	<input type="checkbox"/>	<input type="checkbox"/>			
5. Foundation					
a. Pads level	<input type="checkbox"/>	<input type="checkbox"/>			
b. Fasteners properly torqued	<input type="checkbox"/>	<input type="checkbox"/>			
6. Temporary support removed	<input type="checkbox"/>	<input type="checkbox"/>			

The safe operation of this product was explained and a complete operator's manual was with the product.

If adjustments made please note change: \_\_\_\_\_

\_\_\_\_\_  
Date Inspection Completed

\_\_\_\_\_  
Inspector's Signature

\_\_\_\_\_  
\_\_\_\_\_